

**CHECKLIST FOR LOW PRESSURE LATERAL INSTALLATION**

Job No. CWMP 3  
 Contract No. \_\_\_\_\_  
 Contractor Robert B. Oue

Date 11.16.2010

Street Whitely Way

House No. 20  
 Sewer Main Size 1 1/2"

ITEM		LOCATION SKETCH
1. Connection to Main Sewer		
(a) Made with fused tee	✓	
(b) Made with cast iron saddle or plastic saddle		
(c) Encased with concrete		
2. Service Lateral Pipe Installed		
(a) Using PE pipe		
(b) Using Schedule 40 PVC		
(c) Using PVC pipe <u>SDR11</u>	✓	
(d) Using plug at end of pipe		
3. Following Backfill of Pipe		
(a) Stake set over end of lateral	✓	
(b) Stake marked to show depth of invert of pipe		
4. Service Lateral Diameter (inches)	<u>1 1/4"</u>	
5. Elevation of Lateral End		
6. Depth Below Grade to Invert at Service Lateral End (feet/inches)	<u>4'</u>	

CHECKED AND APPROVED

**INSTRUCTIONS:**

Complete every space accurately.  
 Show house and street outlines.  
 Show two referenced radius ties.  
 Show station of wye fitting.

*Robert B. Oue*  
 Contractor's Representative

Copies for Owner, Field and Office

S&W Form 52  
 Rev. 2/05

END OF SECTION