

**CHECKLIST FOR LOW PRESSURE LATERAL INSTALLATION**

Date 1/14/15 Job No. \_\_\_\_\_  
 Street WILFRED ROAD Contract No. \_\_\_\_\_  
 House No. # 19 Contractor DTC  
 Sewer Main Size 8"

ITEM		LOCATION SKETCH
1. Connection to Main Sewer		
(a) Made with fused tee	✓	
(b) Made with cast iron saddle or plastic saddle		
(c) Encased with concrete		
2. Service Lateral Pipe Installed		
(a) Using PE pipe		
(b) Using Schedule 40 PVC		
(c) Using PVC pipe	✓	
(d) Using plug at end of pipe	✓	
3. Following Backfill of Pipe		
(a) Stake set over end of lateral	✓	
(b) Stake marked to show depth of invert of pipe	✓	
4. Service Lateral Diameter (inches)	6"	
5. Elevation of Lateral End		
6. Depth Below Grade to Invert at Service Lateral End (feet/inches)	4'0"	

CHECKED AND APPROVED

**INSTRUCTIONS:**

- Complete every space accurately.
- Show house and street outlines.
- Show at least two referenced radius ties.
- Show station of wye fitting.

Copies for Owner, Field and Office

\_\_\_\_\_  
 Contractor's Representative

END OF SECTION