

# CHECKLIST FOR LOW PRESSURE LATERAL INSTALLATION

Job No. \_\_\_\_\_  
 Contract No. \_\_\_\_\_  
 Contractor D+C

Date 1/14/15

Street WILFRED ROAD House No. #29  
 Sewer Main Size 8"

ITEM		LOCATION SKETCH
1. Connection to Main Sewer		
(a) Made with fused tee	✓	
(b) Made with cast iron saddle or plastic saddle		
(c) Encased with concrete		
2. Service Lateral Pipe Installed		
(a) Using PE pipe		
(b) Using Schedule 40 PVC		
(c) Using PVC pipe	✓	
(d) Using plug at end of pipe	✓	
3. Following Backfill of Pipe		
(a) Stake set over end of lateral	✓	
(b) Stake marked to show depth of invert of pipe	✓	
4. Service Lateral Diameter (inches)	4"	
5. Elevation of Lateral End		
6. Depth Below Grade to Invert at Service Lateral End (feet/inches)	4'0"	
		λ @ 2+53.5

CHECKED AND APPROVED

## INSTRUCTIONS:

Complete every space accurately.  
 Show house and street outlines.  
 Show at least two referenced radius ties.  
 Show station of wye fitting.

\_\_\_\_\_  
 Contractor's Representative

Copies for Owner, Field and Office

END OF SECTION