

CHECKLIST FOR LOW PRESSURE LATERAL INSTALLATION

Job No. _____
 Contract No. _____
 Contractor P+C
 Date 12/18/14
 Street OLD QUEEN ANNE ROAD House No. # 51
 Sewer Main Size 10"

ITEM		LOCATION SKETCH
1. Connection to Main Sewer		<p style="text-align: right; margin-top: 20px;">λ @ 4+24</p>
(a) Made with fused tee	✓	
(b) Made with cast iron saddle or plastic saddle		
(c) Encased with concrete		
2. Service Lateral Pipe Installed		
(a) Using PE pipe		
(b) Using Schedule 40 PVC		
(c) Using PVC pipe	✓	
(d) Using plug at end of pipe	✓	
3. Following Backfill of Pipe		
(a) Stake set over end of lateral	✓	
(b) Stake marked to show depth of invert of pipe	✓	
4. Service Lateral Diameter (inches)	6"	
5. Elevation of Lateral End		
6. Depth Below Grade to Invert at Service Lateral End (feet/inches)	6'3"	

CHECKED AND APPROVED

INSTRUCTIONS:

- Complete every space accurately.
- Show house and street outlines.
- Show at least two referenced radius ties.
- Show station of wye fitting.

Copies for Owner, Field and Office

Contractor's Representative

END OF SECTION